



Completed Project Report

Project Name: NR4032 Palo Verde

Location: Grant Road (North), Speedway Blvd. (South), Alvernon Rd (East), Country Club (West)

District: 5
*Neighborhood Reinvestment
2004 Bonds*

Funding Source/s: \$318,650
COT Ward 6 B2B \$100,000

Project Delivery Method:

Managing Dept.: *COT Dept of Transportation*
Design Consultant: *COT Dept of Transportation*
General Contractor: *P.A.C.E. Electric Construction*

Project Budget: \$418,650
Total Actual Cost: \$418,650
Design Cost: \$100,000
Construction Cost: \$318,650
Completion Date: 3/25/2010

The Palo Verde Neighborhood Reinvestment project involved installation of 19 street lights on Palo Verde Boulevard between Grant Road and Speedway Boulevard, and on the north and east perimeters of Catalina High School campus. This lighting project illuminates heavily used pedestrian walkways, assisting students, families, disabled, and elderly residents as they travel to and from school, retail centers, bus stops, and their homes. Safe streets and sidewalks strengthen the stability and livability of the Palo Verde community.

